



CITY OF ORILLIA

COUNCIL INFORMATION PACKAGE (CIP)

TO: Mayor and Members of Council

FROM: Recreation Project Team

DATE: Friday, November 4, 2016

SUBJECT: **Recreation Facility Construction - Update #1**

The intent of this CIP is to update members of Council on the progress of the construction of the Recreation Facility at 255 West Street South.

Work Complete to Date:

Site Work:

- Removal of concrete from former building foundations from within the building footprint area.
- Construction of an access road around perimeter of the building footprint.

Electrical:

- Temporary power has been hooked up to the site.

Work in Progress

Site Work:

- Installation of 332 of the 1,450 geopiers (as of November 1, 2016).
- Installation of the pre-load surcharge material around the perimeter of the footprint of the building.
- Installation of the temporary sanitary sewer connection.

Contract Change Orders

There are currently no approved Change Orders.

Schedule

Installation of the geopiers is ahead of schedule at this time. All other aspects of the project are on-schedule at this time.